



Architectural Testing

PERFORMANCE TEST REPORT

Rendered to:

GAMCO CORPORATION
131 - 10 Maple Avenue
Flushing, New York 11355

Report No: 01-41010.02

Product: 30° Pyramidal Skylight

Project Summary: Architectural Testing, Inc. (ATI) was contracted by Gamco Corporation to conduct performance testing on a skylight mock-up. All testing was performed in accordance with the attached test procedure. The mock-up met the specified performance requirements. This report includes complete written and photographic documentation of all testing performed and a copy of "As-Tested" mock-up drawings.

Drawing Reference: Gamco Corporation "As-Built" drawings for the 30° Pyramidal Skylight; Sheet Nos. 1-6 of 6, dated 03/18/02. Copy attached to this report.


General Description of Test Specimen:

Overall Size: 10' 0" wide by 10' 0" long by 3' 7" high

General Description of Mock-up: The 30° Pyramidal skylight consisted of extruded aluminum framing and clear annealed insulating glass units. The skylight utilized Primary and Secondary Rafter construction. (See Photo #1) An aluminum sill curbing was utilized at the base of the unit that contained an interior gutter along each 10' long side. Drainage was provided by a 3/16" diameter weephole, one each, midspan of the 10' long side. The unit was a pressure bar system with exterior DC 795 silicone wet sealed snap pressure caps and joinery.

Installation: A bedding of silicone was laid down on the 2" by 6" wood chamber curb and the unit was lowered into place. The unit was fastened with 3" screws on 12" centers.

130 Derry Court
York, PA 17402-9405
phone: 717.764.7700
fax: 717.764.4129
www.archtest.com



TEST RESULTS
March 21, 2002

<u>Title of Test</u>	<u>Test Results</u>	<u>Allowable</u>
Static Pressure Air Infiltration @ 6.24 psf	PASSED 0.01 cfm/ft ²	0.06 cfm/ft ²
Repeat Static Pressure Water Resistance @ 15.0 psf	PASSED No uncontrolled leakage See Photo #2	No uncontrolled leakage


March 22, 2002


Uniform Load Deflection @ Design Loads 45, 60, 90 psf	PASSED See Tables #1, 2, & 3 and Photos #3 & 4	See Tables #1, 2, & 3
Uniform Structural Overloads @ 150% Design Loads 90, +120 psf	PASSED See Tables #4, & 5 and Photos #3 & 4	See Tables #4, 5 & 6


Observations: The mock-up was visually inspected after the test conclusion, there were no visual problems observed.

A copy of this report will be retained by ATI for a period of four years. This report is the exclusive property of the client so named herein and is applicable to the sample tested. Results obtained are tested values and do not constitute an opinion or endorsement by this laboratory.

For ARCHITECTURAL TESTING, INC.:


Thomas R. Sands
Senior Technician


Joseph W. Wise
Director - Project/Curtain Wall Testing



Test Methods:

Air Infiltration: ASTM E 283-99, *Rate of Air Leakage Through Exterior Windows, Curtain Walls and Doors by Uniform Static Air Pressure Difference*. Testing was conducted at 6.24 psf positive static air pressure difference.

Static Water Resistance: ASTM E 331-00, *Water Penetration of Exterior Windows, Curtain Walls and Doors by Uniform Static Air Pressure Difference*. Testing was conducted at 15.0 psf positive static air pressure difference. Water was applied to the mock-up at a minimum rate of 5 gal/ft²/hr. The test duration was 15 minutes.

Structural Performance: ASTM E 330-96, *Standard Test Method for Structural Performance of Exterior Windows, Curtain Walls, and Doors by Uniform Static Air Pressure Difference*. Testing was conducted at positive and negative loads as described in the Test Procedure and listed in the test results.

Test Witnesses: The following representatives witnessed all or part of the testing:

Boyer Corp.
John Chang
Charlie Chan
Scott Kramer
Eric Rock
Thomas Sands

Donnell, Inc.
Gamco Corporation
Gamco Corporation
Architectural Testing, Inc.
Architectural Testing, Inc.
Architectural Testing, Inc.